



**CITY OF BURBANK
PUBLIC WORKS DEPARTMENT
MEMORANDUM**

DATE: April 16, 2013

TO: Ken Pulskamp, Interim City Manager

FROM: Bonnie Teaford, Public Works Director
By: Sean Corrigan, Chief Assistant Public Works Director/City Engineer

**SUBJECT: VERDUGO PARK AQUATIC FACILITY RENOVATION PROJECT
MONTHLY UPDATE**

RECOMMENDATION

Note and file the Verdugo Park Aquatic Facility Renovation Project progress report.

BACKGROUND

The Verdugo Park Aquatic Facility Renovation Project construction contract was awarded to Novus Construction (Contractor) at the Council meeting on May 8, 2012. During the Council's discussion of this item, it was requested that staff provide monthly updates on the progress of the project.

DISCUSSION

The following information and photograph (Exhibit A) are provided as an update on the status of the Verdugo Park Aquatic Facility Renovation Project as of April 3, 2013. Any additional significant project developments between April 3 and the Council meeting will be presented by staff at the Council meeting.

Recent Activities:

- Pool concrete deck is 40% complete.
- Two story water slide structure has been erected.
- Finish work is underway in both the bathhouse and mechanical building.
- Piping for the new recycled water irrigation system is nearly complete.
- Site improvement work all around the perimeter of the project is underway.

Management/Budget Issues:

- None

Schedule and Look Ahead:

- Contractor is on schedule.
- Current contractor schedule is to plaster pools and fill with water on April 23 and 24.
- Planning for a late May 2013 community celebration is underway.

FISCAL IMPACT

Funding for the project was previously appropriated and is available in account no. 370.CP01A.70019.19512 (Verdugo Pool Renovation).

CONCLUSION

Staff recommends that Council note and file this report. This project advances the Council goal of renewing infrastructure/transportation. By installing higher efficiency equipment the project also advances the Council's goal of long-term fiscal responsibility and stability.

Exhibits:

- A. Site progress photograph

**VERDUGO PARK AQUATIC FACILITY RENOVATION PROJECT MONTHLY
UPDATE
April 16, 2013**

Exhibit A

Progress photo of March 29, 2013



Verdugo Park Aquatic Facility looking east
Mechanical building to right
Bathhouse underneath recreation center on left